

Splašková kanalizace a ČOV Čistá

Harmonogram výstavby

Stoka/umístění	m.j.	úsek	množství	Termín realizace
Stoka A, A1, A2	m		1200,59	
KSUS	m	Š17 - Š1	677,25	11.4.-31.8.2022
MK	m	Š17 - Š34	523,34	1.7.-15.9.2021
Stoka B, B1, B2, B2-1 - MK	m		1026,87	15.6.-30.10.2021
Stoka C, C1, C2			1033,37	
MK	m	Š26 - Š76 Š78 - Š92 Š74 - Š97	717,41	16.9.2021 - 15.1.2022
KSUS	m	Š76 - Š78 Š76 - Š104 Š97 - Š98	315,96	1.9.-15.11.2022
Stoka D, D1, D2, D3, D4, D4-1			1188,46	
KSUS - úplná uzavírka		Š109-Š120	473,4	16.5.-31.8.2022
MK			715,06	1.11.2021 - 15.3.2022
Stoka E, E1			338,86	
KSUS		Š11 - Š141	115	1.4.-10.4.2022
MK			223,86	1.3.-31.3.2022
Stoka F, F1			396,75	16.3. - 15.5.2022
MK				
Stoka G, G1			251,79	16.1.-28.2.2022
MK				